



November 4, 2011

Below are anticipated construction activities for the week of 11/7/2011.

****While this list encompasses numerous construction projects, it does not list all DPW projects throughout the county. The most recent work is highlighted. Also, weekend work is possible on all projects. We ask for motorists' patience and caution while driving through construction sites. All work is weather dependent. ****

CENTER TOWNSHIP

Work is scheduled to take place during the daytime hours, though some sidewalk closures will be necessary overnight. Lane closures and restricted parking are to be expected during construction activities on the following streets.

- 11th Street from Colorado Avenue to Emerson Avenue
- 12th Street from Denny Street to Emerson Avenue
- 13th Street from Sherman Drive to Drexel Avenue
- 14th Street from Sherman Drive to the alley east of Chester Avenue
- 14th Street from the alley west of Gladstone Avenue to Bosart Avenue
- 14th Street from Dequincy Street to Bancroft Street
- 15th Street from Denny Street to the alley east of Chester Avenue
- 15th Street from Gladstone Avenue to Wallace Avenue
- 16th Street from Illinois Street to Central Avenue
- 30th Street from Tibbs Avenue to Lafayette Road (This project also extends into Wayne Township.)
- 34th Street from Keystone Avenue to Sherman Drive
- Alabama Street from Washington Street to Market Street
- Bancroft Street from 10th Street to Nowland Avenue
- Blackford Street from the Canal Bridge to Indiana Avenue
- Burdsal Parkway from Riverside Drive to Dr. Martin Luther King Boulevard
- Capitol Avenue from Georgia Street to Louisiana Street
- Colorado Avenue from 10th Street to 16th Street
- College Avenue from Fletcher Avenue to Washington Street
- College Avenue from Washington Street to 16th Street
- Dequincy Street from 10th Street to 16th Street
- Keystone Avenue from Hanna Avenue to Raymond Street (This project also extends into Perry Township.)
- Keystone Way from Massachusetts Avenue to 25th Street
- Maryland Street from Senate Avenue to Capitol Avenue
- Massachusetts Avenue from New York Street to 10th Street
- **Minnesota Street from Meridian Street to the dead end**
- Nowland Avenue from Sherman Drive to Emerson Avenue
- Riley Avenue from 10th Street to Nowland Avenue
- Shannon Avenue from 10th Street to 16th Street



- Vermont Street from Senate Avenue to Illinois Street
- Wallace Avenue from 10th Street to 16th Street

The Morris Street Bridge over White River will be closed during construction. A posted detour route will direct motorists around this year-long project.

Brick work on Market Street from Pennsylvania Street to Delaware Street and Meridian Street just south of Monument Circle will continue.

Shelby Street and Madison Avenue from County Line Road to Virginia Avenue may have restrictions as construction for bike lanes is underway. This project also extends into Perry Township.

Restrictions may be in place on East 10th Street from College Avenue to Dorman Street until mid-November as construction is underway.

Pavement marking work is underway in Brookside Park.

Resurfacing, curb, sidewalk, and ramp work is underway in Garfield Park.

Restrictions may be in place as construction for bike lanes is underway on Lafayette Road from 71st Street to New York Street. South of 16th Street, Lafayette Road turns into North White River Parkway West Drive. This project is in Pike, Wayne, and Center Townships.

Restrictions may be in place on the following streets as bridge beautification is underway on the following streets.

- Illinois Street between Louisiana Street and South Street
- Pennsylvania Street between Louisiana Street and South Street
- Meridian Street between Louisiana Street and South Street

Signs will be placed and pavement markings installed for a bike lane project finishing up on Illinois Street from 16th Street to Westfield Boulevard and Capitol Avenue from New York Street to Westfield Boulevard. This project also extends into Washington Township.

Streetscape improvements are underway on Indiana Avenue from 10th Street to 16th Street. Some drainage work will be taking place on Indiana Avenue from 10th Street to Waterway Boulevard next week.

Indianapolis Cultural Trail: A Legacy of Gene & Marilyn Glick

The traffic restrictions on New Jersey Street, Louisiana Street, and South Street are ongoing. Paving will continue this Friday, November 4, on Virginia Avenue from Pennsylvania Street to Delaware Street with the placement of the intermediate layer. From there, the surface layer will be placed in the intersection of Maryland Street/Delaware Street, then go back to the area between Pennsylvania Street and Delaware Street to place the surface layer. After this, the surface layer will be placed on the southbound lane of Virginia Avenue under the Consec



garage. Next, the surface layer will be placed at the intersection of New Jersey Street/Louisiana Street and Virginia Avenue placing the surface layer. On Saturday, November 5, the contractor will place the surface layer of asphalt on Virginia Avenue from Prospect Street to the overpass of I-65. Next, surface will be placed in the area of the intersection of East Street and South Street.

The Central Corridor (Washington Street) is proceeding, and the contractor is working on the blocks between Alabama Street and Capitol Avenue on the north side of the road. The main focus at this time is the block between Illinois Street and Capitol Avenue. The contractor is installing trench drain and concrete paver base, and the concrete placement at the Embassy Suites driveway will be done Friday, November 4. The resurfacing of Washington Street between Alabama Street and Illinois Street is now complete. The final pavement markings will be installed Saturday, November 5, and Sunday, November 6. The remainder of Washington Street between Illinois Street and Capitol Avenue will occur in the very near future, probably the week of November 14.

Georgia Street

Georgia Street is now open to vehicular traffic and improved pedestrian access. The contractor will still be working in the median area finishing pavers and minor boardwalk items. A few items such as steps, asphalt wedges at a couple of driveways, trash cans/recyclable cans, bike racks, etc., will still need to be placed, and this will be done over the next several weeks. Please visit the project web page at <http://www.indy.gov/georgiastreet>.

WAYNE TOWNSHIP

38th Street from I-465 to I-65 remains under construction. Please visit the project web page at <http://www.indy.gov/dpw>.

Restrictions may be in place as construction for bike lanes is underway on Lafayette Road from 71st Street to New York Street. South of 16th Street, Lafayette Road turns into North White River Parkway West Drive. This project is in Pike, Wayne, and Center Townships.

Construction is underway on 30th Street from Tibbs Avenue to Lafayette Road. This project also extends into Center Township.

Girls School Road will be closed between Rogers Drive and 21st Street through November 2011 for bridge maintenance.

Restrictions may be in place as storm sewer work is underway on the following roads.

- Livingston Avenue from 16th Street to 21st Street
- Luett Avenue from 16th Street to 21st Street
- Rochester Avenue from 16th Street to 21st Street
- Somerset Avenue from 16th Street to 21st Street

PIKE TOWNSHIP

The 38th Street project from I-465 to I-65 extends into Pike Township. Please see the project details under Wayne Township.



Replacement of the bridge deck and railing on the 56th Street bridge over Eagle Creek is underway. Two-way traffic is being maintained in the eastbound lanes over the bridge. A partial road closure is in place on 56th Street from Dandy Trail to the Eagle Creek Golf Course.

Restrictions may be in place as construction for bike lanes is underway on Lafayette Road from 71st Street to New York Street. South of 16th Street, Lafayette Road turns into North White River Parkway West Drive. This project is in Pike, Wayne, and Center Townships.

Restrictions may be in place as construction of a pedestrian trail on Michigan Road from Kessler Boulevard to 75th Street is underway. This project also extends into Washington Township.

Construction is underway at Eagle Creek Park.

Resurfacing work is underway on Par Drive from New August Road to Guion Road.

Pavement marking work is underway on 59th Street from Moller Road to Guion Road.

WASHINGTON TOWNSHIP

Restrictions may occur as resurfacing and other related work is underway on the following streets.

- 54th Street from College Avenue to Keystone Avenue
- 58th Street from King Street to Michigan Road
- 75th Street from 300 feet east of College Avenue to the Monon
- 91st Street from Meridian Street to College Avenue
- Meridian Street from 54th Street to 57th Street

Restrictions may be in place as construction of a pedestrian trail on Michigan Road from Kessler Boulevard to 75th Street is underway. This project also extends into Pike Township.

Lane restrictions are in place on Meridian Street over the White River and Riverview Drive (from 62nd Street to Wellington Road) for bridge rehabilitation. The northbound and southbound lanes have been shifted to the east and reduced to one lane in each direction. The restrictions in traffic will remain in place until mid December 2011 while the contractor reconstructs the west half of the bridge. When completed, two lanes of traffic, northbound and southbound, will reopen through the winter months.

Restrictions may be in place on 91st Street from Meridian Street to Haverstick Road as construction for a shared-used trail is underway.

The 79th Street bridge over Wadsworth Ditch between Graham Road and Buckskin Drive is restricted while construction is underway to replace it. Access to residential areas is available, but the bridge is currently closed.



Indianapolis *Gregory A. Ballard, Mayor*
REBUILDINDY
Department of Public Works

1200 S. MADISON AVE., SUITE 200
INDIANAPOLIS, INDIANA 46225

Signs will be placed and pavement markings installed for a bike lane project finishing up on Illinois Street from 16th Street to Westfield Boulevard and Capitol Avenue from New York Street to Westfield Boulevard. This project also extends into Center Township.

Construction is underway at Riverwood Park.

Drainage and resurfacing work is underway on Sunset Lane from Kessler Boulevard to the cul-de-sac.

Restrictions may be in place on 46th Street from Keystone Avenue to Emerson Avenue as pavement markings are installed.

WARREN TOWNSHIP

Restrictions may be in place on McDougal Street from Kenmore Road to Pasadena Street as pipe is installed.

FRANKLIN TOWNSHIP

Storm sewer work is underway on Emerson Avenue south of Buck Creek between I-65 and Shelbyville Road.

Pavement marking installation is underway in Southeastway Park.

Restrictions may be in place on Baker Road bridge over Maze Creek between Maze Road and E 1075 N while the bridge replacement is underway.

PERRY TOWNSHIP

Hanna Avenue from State Street to Carson Avenue will remain under construction. All four lanes have been reopened to traffic; however, temporary lane restrictions will be in place from Shelby Street to Carson Avenue.

Shelby Street and Madison Avenue from County Line Road to Virginia Avenue may have restrictions as construction for bike lanes is underway. This project also extends into Center Township.

Construction is underway on County Line Road from Country Walk Drive to Emerson Avenue.

Construction is underway in Perry Park.

Restrictions may be in place as the construction of new sidewalk is underway on Keystone Avenue from Hanna Avenue to Raymond Street. This project also extends into Center Township.

DECATUR TOWNSHIP

Construction is underway for the rehabilitation of Stanley Road from Hatfield Drive to 1,200 feet north. The construction for 1,600 feet of new Mirabel Road is also underway.



Indianapolis *Gregory A. Ballard, Mayor*

REBUILDINDY

Department of Public Works

1200 S. MADISON AVE., SUITE 200
INDIANAPOLIS, INDIANA 46225

Restrictions may be in place on Trotter Road from Mills Road to just north of Brushwood Road as drainage improvements are underway.

LAWRENCE TOWNSHIP

Pavement marking work is underway in Sahm Park.

Restrictions may be in place as drainage work is underway on Sargent Road, north of Fall Creek Road and south of Woodcreek Drive.